

1 BILL NO. S-85-06-17

2 SPECIAL ORDINANCE NO. S- 121-85

3 AN ORDINANCE approving Change Order #1 -
4 Res. #403-85, Lathrop St. Drainage
5 Improvement, with L. W. Dailey, Inc.,
6 in connection with the Board of Public
7 Works and Safety.


8 NOW, THEREFORE, BE IT ORDAINED BY THE COMMON COUNCIL OF
9 THE CITY OF FORT WAYNE, INDIANA:

10 SECTION 1. That Change Order #1 - Res. #403-85,
11 Lathrop St. Drainage Improvement, with L. W. Dailey, Inc., in
12 connection with the Board of Public Works and Safety, for:


13 a time extension; the City of Fort Wayne
14 is still negotiating easements from the
15 remaining property owners and therefore
16 this project cannot commence. The con-
17 tracts were signed on January 2, 1985
18 and as stated in the contract, 180 days
19 were given to complete the project; This
20 would result in the contract completion
21 date to June 2, 1985. Therefore, it is
22 recommended to extend the completion date
23 to December 2, 1985;

24 (no money involved), all as more particularly set forth in the
25 specifications, and which is on file with the Office of the Board
26 of Pulbic Works and Safety, and is by reference incorporated herein,
27 made a part hereof and is hereby in all things ratified, con-
28 firmed and approved.

29 SECTION 2. That this Ordinance shall be in full force
30 and effect from and after its passage and any and all necessary
31 approval by the Mayor.

32 
Councilmember

33 APPROVED AS TO FORM
34 AND LEGALITY

35 
36 Bruce O. Boxberger, City Attorney
37
38
39
40
41
42

Read the first time in full and on motion by Henry,
seconded by Stier, and duly adopted, read the second time
by title and referred to the Committee City Utilities (and the Cit
Plan Commission for recommendation) and Public Hearing to be held after
due legal notice, at the Council Chambers, City-County Building, Fort Wayne
Indiana, on _____, the _____ day of
_____, 19____, at _____ o'clock _____ M., E.

DATE: 6-11-85

Sandra E. Kennedy
SANDRA E. KENNEDY, CITY CLERK

Read the third time in full and on motion by Henry,
seconded by Stier, and duly adopted, placed on its
passage. PASSED (LOST) by the following vote:

	<u>AYES</u>	<u>NAYS</u>	<u>ABSTAINED</u>	<u>ABSENT</u>	<u>TO-WIT:</u>
<u>TOTAL VOTES</u>	<u>8</u>	_____	_____	<u>1</u>	_____
<u>BRADBURY</u>	<u>✓</u>	_____	_____	_____	_____
<u>BURNS</u>	<u>✓</u>	_____	_____	_____	_____
<u>EISBART</u>	<u>✓</u>	_____	_____	_____	_____
<u>GiaQUINTA</u>	<u>✓</u>	_____	_____	_____	_____
<u>HENRY</u>	<u>✓</u>	_____	_____	_____	_____
<u>REDD</u>	<u>✓</u>	_____	_____	_____	_____
<u>SCHMIDT</u>	_____	_____	_____	<u>✓</u>	_____
<u>STIER</u>	<u>✓</u>	_____	_____	_____	_____
<u>TALARICO</u>	<u>✓</u>	_____	_____	_____	_____

DATE: 6-25-85

Sandra E. Kennedy
SANDRA E. KENNEDY, CITY CLERK

Passed and adopted by the Common Council of the City of Fort
Wayne, Indiana, as (~~ANNEXATION~~) (~~APPROPRIATION~~) (~~GENERAL~~)

(~~SPECIAL~~) (~~ZONING MAP~~) ORDINANCE (~~RESOLUTION~~) NO. 121-85

on the 25th day of June, 19 85,

ATTEST:

(SEAL)

Sandra E. Kennedy
SANDRA E. KENNEDY, CITY CLERK

Mark E. GiaQuinta
PRESIDING OFFICER

Presented by me to the Mayor of the City of Fort Wayne, Indiana,
on the 26th day of June, 19 85
at the hour of 11:30 o'clock A.M., E.S.T.

Sandra E. Kennedy
SANDRA E. KENNEDY, CITY CLERK

Approved and signed by me this 26th day of June
19 85, at the hour of 3⁰⁰ o'clock P.M., E.S.T.

Win Moses, Jr.
WIN MOSES, JR., MAYOR

CHANGE ORDER

Change Order No. 1
 Project No. _____
 Name of Project: Lathrop Street Drainage Improvement

Resolution No. 403-1985
 Board Order No. 127-84
 Date: _____

To: L.W. Dailey, Inc.
 (Contractor)

Gentlemen:

You are hereby requested to comply with the following changes from the contract plans and specifications:

Item No.	Quantity	Description of Change	Unit Price	Change in Contract Price	
		Description		Decrease	Increase
		TIME EXTENSION			
Total Decrease					
Total Increase					
Net (Decrease)(Increase)					
Contract Price					

The sum of \$ N/A is hereby (added to)(deducted from) the total contract price and the final contract price shall be adjusted as follows:

Original Contract Price _____
 Current Contract Price Adjusted by Previous Change Order \$ _____
 New Contract Price including this Change Order \$ _____

The time provided for completion in the contract for this project is (~~XXXXXXXX~~) (increased) (~~decreased~~) by 180 calendar days due to this Change Order. The date for completion of all work shall be 2 December 1985. Furthermore, this document shall become an amendment to the contract and all provisions of the contract shall apply hereto.

Recommended by: Calvin Eubank Chief Engineer Date May 23, 1985
 Accepted by: David M. Newell Contractor Date 5-15-85
 Approved by: Calvin Eubank City Engineer Date May 23, 1985
 Approved by: David M. Newell Owner Date 5-24-85
J.D. Comas
 Attested by: Aileen V. Gochenaur Clerk Date 5-29-85

Change Order No. 1
Resolution No. 403-1984
Board Order No. 127-1984

REQUEST AND JUSTIFICATION FOR CHANGE

1. Necessity for change: The City of Fort Wayne is still negotiating easements
from the remaining property owners and therefore this project cannot commence.
The contracts were signed on 2 January 1985 and as stated in the contract,
180 days were given to complete the project. This would result in the contract
completion date to 2 June 1985. Therefore, it is recommended to extend the
completion date to 2 December 1985.

2. Will proposed change alter size of the project? Yes No X
If yes, explain

3. Affect on operation and maintenance cost of this project:

N/A

Project Engineer

TITLE OF ORDINANCE Change Order #1 - Res. #403-1985, Lathrop St. Drainage ImprovementDEPARTMENT REQUESTING ORDINANCE - Board of Public Works & SafetyJ-85-06-17SYNOPSIS OF ORDINANCE Change Order #1, Lathrop Street Drainage Improvement, Res.

403-1985, is a time extension. The City of Fort Wayne is still negotiating easements from the remaining property owners and therefore this project cannot commence. The contracts were signed on 2 January 1985 and as stated in the contract, 180 days were given to complete the project. This would result in the contract completion date to 2 June 1985. Therefore, it is recommended to extend the completion date to 2 December 1985. L. W. Dailey, Inc., is the Contractor.

EFFECT OF PASSAGE Time Extension.

EFFECT OF NON-PASSAGE _____

MONEY INVOLVED (DIRECT COSTS, EXPENDITURE, SAVINGS) None.

ASSIGNED TO COMMITTEE _____

BILL NO. S-85-06-17

REPORT OF THE COMMITTEE ON CITY UTILITIES

WE, YOUR COMMITTEE ON CITY UTILITIES TO WHOM WAS
REFERRED AN (ORDINANCE) (~~RESOLUTION~~) approving Change Order #1 -
Res. #403-85, Lathrop St. Drainage Improvement, with L.W. Dailey,
Inc., in connection with the Board of Public Works and Safety

HAVE HAD SAID (ORDINANCE) (~~RESOLUTION~~) UNDER CONSIDERATION AND BEG
LEAVE TO REPORT BACK TO THE COMMON COUNCIL THAT SAID (ORDINANCE)

(~~RESOLUTION~~) (DO PASS) (DO NOT PASS) (WITHDRAWN)

YES

NO

Thomas C. Henry
THOMAS C. HENRY
CHAIRMAN

Janet G. Bradbury
JANET G. BRADBURY
VICE CHAIRWOMAN

Donald J. Schmidt
DONALD J. SCHMIDT

James S. Stier
JAMES S. STIER

Charles B. Redd
CHARLES B. REDD

CONCURRED IN 6-25-85

SANDRA E. KENNEDY
CITY CLERK